

RESOLUTION NO. 2020- 234

A RESOLUTION AUTHORIZING THE ISSUANCE OF AN AMENDATORY SUPPLEMENTAL CHANGE ORDER NO. 5, IN THE AMOUNT OF \$22,496.00 TO THE PROFESSIONAL SERVICES CONTRACT NO. C16-0036, ISSUED TO PENNONI ASSOCIATES, HADDON HEIGHTS, NJ.

WHEREAS, the City Council of the City of Vineland, on April 26, 2016, adopted Resolution No. 2016-137, entitled “A RESOLUTION AUTHORIZING AN AGREEMENT FOR PROFESSIONAL SERVICES WITH PENNONI ASSOCIATES, HADDON HEIGHTS, NJ, FOR THE DESIGN OF GARDEN & MILL TRAFFIC SIGNAL, IN THE AMOUNT NOT TO EXCEED \$85,227.13”; and

WHEREAS, the City Engineer has requested that an amendment be made to contract awarded to Pennoni Associates, Haddon Heights, NJ for the Design of Garden & Mill Traffic Signal, as authorized by Resolution No. 2016-137; by change order to Contract No. C16-0036, said change became necessary after the course of reviewing the design, the NJDOT required enhanced Stormwater infrastructure improvements in order to meet state standards related to quantity, quality and recharge. The work of this change order includes revised drainage design for rain gardens, an underground infiltration system, as well as other related design changes; and

WHEREAS, the Chief Financial Officer has certified that funds for the amendment requested herein are available; now, therefore,

BE IT RESOLVED by the Council of the City of Vineland as follows:

1. THAT Resolution No. 2016-137, entitled “A RESOLUTION AUTHORIZING AN AGREEMENT FOR PROFESSIONAL SERVICES WITH PENNONI ASSOCIATES, HADDON HEIGHTS, NJ, FOR THE DESIGN OF GARDEN & MILL TRAFFIC SIGNAL, IN THE AMOUNT NOT TO EXCEED \$85,227.13”; be and the same is hereby amended and supplemented to increase maximum amount of the contract by \$22,496.00.

2. THAT the Purchasing Agent be and the same is hereby authorized to issue an amendatory supplemental change order #5 to Contract No. C16-0036, in the amount of \$22,496.00.

Adopted:

President of Council

ATTEST:

City Clerk



June 1, 2020

REPORT

TO: THE MAYOR AND COUNCIL

Amendatory Supplemental Change Order No. 5
Contract No. C16-0036
Design of Garden & Mill Traffic Signal
Pennoni Associates, Haddon Heights, NJ

We are requesting that an amendatory supplemental change order be issued to Contract No. C16-0036, issued to Pennoni Associates, Haddon Heights, NJ, for Professional Services for Design of Garden & Mill Traffic Signal. This contract was authorized by Resolution No. 2016-137, adopted by City Council on April 26, 2016.


After the course of reviewing the design, the NJDOT has required enhanced Stormwater infrastructure improvements in order to meet state standards related to quantity, quality and recharge.

The work of this change order, in the amount of \$22,496.00 includes revised drainage design for rain gardens, an underground infiltration system, as well as other related design changes.

This change order, plus change orders one through four, increases the original contract amount from \$85,227.13 to \$184,000.08.

ORIGINAL	\$85,227.13		
Change Order #1	\$ 1,972.47		
Change Order #2	\$16,054.48		
Change Order #3	\$21,950.00		
Change Order #4	\$36,300.00		
Change Order #5	\$22,496.00		

The amendatory supplemental change order for which authorization is herein requested may be authorized in accordance with N.J.A.C. 5:34-4.1 et seq.

Sincerely,

Robert Dickenson
Business Administrator

RD/rl

REQUEST FOR CHANGE ORDER

FOR:

Professional Design Services of Garden & Mill Traffic Signal

PROJECT NAME

TO: BUSINESS ADMINISTRATION

DEPARTMENT: Admin / Engineering

FROM: David J. Maillet, PE

This is a request for change order # 5 to Contract # C16-0036 for:

Project Name

Name/Address of

Contractor: Pennoni Associates

The change order is necessary because: (use additional pages if necessary to explain your reason and you must attach *documentation to support the necessity of this change order.

*(Documentation from contractor, engineer, etc.)

See attached

Original Contract Amount:	\$ 85,227.13
Amount of this change order:	\$ 22,496.00
Previous Change Orders:	\$ 76,276.95
Total Revised Amount:	\$ 184,000.08

APPROVED BY: David J. Maillet, PE
Print/type


Signature

NOTE: **CHANGE ORDERS CANNOT EXCEED 20% OF THE ORIGINAL CONTRACT AMOUNT**

Please provide the account number that the change order will be charged to:

Account # C-04-00-000-1754-78631

CC: Purchasing Division



Handwritten initials



PENNONI ASSOCIATES INC.
CONSULTING ENGINEERS

ENGINEERING SCOPE CHANGE #4

Phases Required:

Construction Documents

Construction Administration

Fee to complete this Scope Change:

Amount: \$22,496.00

Lump Sum

Time and Materials

Estimated Fee

Fee Summary:

Original Contract Amount:	\$85,227.13
Amount of Other Scope Changes:	\$76,276.95
+Amount of this Scope Change:	\$22,496.00
New Contract Total	\$184,000.08

- All work will be completed in accordance with the terms and conditions agreed upon in the original contract.
- This document serves as an addendum to the original contract.
- Please sign below and return to us. This will serve as our agreement and notice to proceed with this change.

PENNONI ASSOCIATES INC.

Beth-Ann M. Grasso, PE, CME
Project Manager

Edward Guetens
Vice President

Accepted by: _____

_____ Date: _____
(Print Name and Title)



PENNONI ASSOCIATES INC.
CONSULTING ENGINEERS

ENGINEERING SCOPE CHANGE #5

Date: **March 25, 2020**

Pennoni Project Number: **CVIN1601**

Date of Issue: **3/25/2020**

Client Project Number: **N/A**

Project Title: **PROFESSIONAL DESIGN SERVICES
GARDEN AND MILL TRAFFIC SIGNAL
CITY OF VINELAND, CUMBERLAND COUNTY, NEW JERSEY**

Client: **MR. DAVID MAILLET, CITY ENGINEER**

Change Description: *Extra services for City requested work and revisions.*

Disciplines:

- | | | |
|--|-------------------------------------|---|
| <input type="checkbox"/> HVAC | <input type="checkbox"/> Plumbing | <input type="checkbox"/> Fire Protection |
| <input type="checkbox"/> Electrical | <input type="checkbox"/> Structural | <input type="checkbox"/> Site Civil |
| <input checked="" type="checkbox"/> Transportation | <input type="checkbox"/> Survey | <input type="checkbox"/> Other Discipline |

Additional Engineering Fees are required to complete the following tasks, which are not included in our original scope of work:

- | |
|--|
| <p>1. Work includes extra drainage design for three rain gardens and one underground infiltration system with details as well as complete redesign of the roadway drainage system. Utility clearances and spread analysis will be included. Revisions are required to plans, details, quantities, specifications and completion of a drainage report for the revised drainage.</p> <p style="text-align: right;">\$22,496.00</p> |
|--|



CITY OF
VINELAND
WHERE IT'S ALWAYS GROWING SEASON

David J. Maillet, PE
City Engineer
dmaillet@vinelandcity.org
www.vinelandcity.org

640 E. Wood Street
PO Box 1508
Vineland, NJ 08362-1508
Phone: (856) 794-4090
Fax: (856) 405-4606

PROFESSIONAL DESIGN SERVICES OF GARDEN & MILL TRAFFIC SIGNAL

CHANGE ORDER #5

In the course of reviewing the design, NJDOT has required enhanced Stormwater infrastructure improvements in order to meet state standards related to quantity, quality, and recharge. This requirement was not envisioned when the contract began.

The work of this change order includes revised drainage design for rain gardens, an underground infiltration system, as well as other related design changes.



Special arrangements for persons with disabilities may be made if requested in advance by contacting the Business Administrator's office at 856-794-4144.