

RESOLUTION NO. 2021-631

A RESOLUTION AUTHORIZING THE EXECUTION OF AN AGREEMENT MODIFICATION NO. 1 WITH THE NEW JERSEY DEPARTMENT OF TRANSPORTATION WITH RESPECT TO LANDIS AVENUE, PHASE VI, MILL ROAD TO NJ ROUTE 55 (DES).

WHEREAS, the Council of the City of Vineland on September 25, 2018, adopted Resolution No. 2018-368 authorizing the execution of a cost reimbursement agreement with the New Jersey Department of Transportation (NJDOT) with respect to Resurfacing of Landis Avenue, Phase VI, Mill Road to NJ Route 55 (DES), under Federal Project No. STP-SJ-0056 (303); and

WHEREAS, the City has requested a change in time, extending the project end to February 14, 2022, for which the State has submitted Modification Agreement No. 1; and

NOW, THEREFORE BE IT RESOLVED, by the Council of the City of Vineland that the Mayor of the City of Vineland is hereby authorized to execute the Modification Agreement No. 1 between the New Jersey Department of Transportation and the City of Vineland with respect to Resurfacing of Landis Avenue, Phase VI, Mill Road to NJ Route 55, (DES), under Federal Project No. STP-SJ-0056 (303).

Adopted:

---

President of Council

ATTEST:


---

City Clerk

December 6, 2021



MEMORANDUM TO: Robert Dickenson, Business Administrator

FROM: David J. Maillet, P.E., City Engineer 

RE: Landis Avenue, Phase VI, Mill Road to NJ Route 55 (DES)  
Federal Project No. STP-SJ-0056 (303)  
NJDOT Job No. 6014429  
Agreement No. 18-DT-BLA-776  
City Eng. File No.: 18-010

The Federal Highway Administration authorized a time extension associated with the above referenced project. Enclosed is a copy of the Federal Aid agreement that requires a resolution authorizing execution.

As indicated in the award letter, our department requires four (4) originals of the agreement modification and four (4) certified copies of the authorizing resolution for submission to NJDOT also signed in **blue ink**.

Should you have any questions or comments feel free to contact this office.

Cc: Susan Baldosaro, CFO





CITY OF  
**VINELAND**  
WHERE IT'S ALWAYS GROWING SEASON

Rick Caudill, PE, CME  
Supervising Engineer  
rcaudill@vinelandcity.org  
www.vinelandcity.org

640 E. Wood Street  
PO Box 1508  
Vineland, NJ 08362-1508  
Phone: (856) 794-4090  
Fax: (856) 405-4606

November 29, 2021

Frank Kasprzak  
NJDOT  
One Executive Campus  
Rte 70, West, 3<sup>rd</sup> Floor  
Cherry Hill, NJ 08002

RE: Landis Avenue Phase 6 Design Extension Request  
Highway 55 to Mill Road  
City of Vineland, Cumberland County  
Federal Project No. STP-0056(303)  
NJDOT Job No. 6014429  
City Eng. #: 18-010

Dear Mr. Kasprzak:

This letter is a request for a time extension for the design services in regards to the Landis Avenue Phase 6 (Highway 55 to Mill Road) project. This project has become delayed past the completion date of 9/5/2021 due to this project's close relation with the design of the Landis Signals Redesign, which had multiple instances of delays from the permitting process from NJDEP, incorporation of new stormwater standards to the design, and funding source hardships. The design is expected to be submitted to NJDOT for review and comments within a week. A final set is expected to be submitted very shortly afterwards. This should, at most, take approximately 3 months to complete from this date, to which our department respectfully requests an extension for. This will change the agreement completion date from 9/5/2021 to 2/14/2022 as well as require an agreement modification. Please accept this letter as the request and justification for the time extension request.

We appreciate your help over the course of this project. Should you have any questions and/or comments, please feel free to contact me at 794-4000 Ext. 4608.

Sincerely,



Rick Caudill, P.E., CME  
Supervising Engineer

*Special arrangements for persons with disabilities may be made if requested in advance by contacting the Business Administrator's office at 856-794-4144.*





State of New Jersey

DEPARTMENT OF TRANSPORTATION

One Executive Campus

Route 70

Cherry Hill, New Jersey 08002

PHILIP D. MURPHY

*Governor*

SHEILA Y. OLIVER

*Lt. Governor*

DIANE GUTIERREZ-SCACCETTI

*Commissioner*

November 30, 2021

David Maillet, P.E.  
City Engineer, Vineland City  
Department of Engineering  
640 E. Wood Street  
Vineland, NJ 08362-1508

Re: **Modification No. 1 to Federal Aid Agreement No. 18-DT-BLA-776**

Landis Avenue, Phase VI, Mill Road to NJ Route 55 (DES)

Location: Mill Road to NJ Route 55

City of Vineland, Cumberland County

Federal Project No.: STP-SJ-0056(303)

NJDOT Job No. 6014429

**FAP-2018-Vineland City-02818**

Dear Mr. Maillet:

Enclosed please find a copy of Modification No. 1, to Federal Aid Agreement No. 18-DT-BLA-776, for the above captioned Federal Aid project in the City of Vineland, Cumberland County.

Please return four (4) executed signed copies of this modification to this office for its execution by the Department as soon as possible.


Should you have any questions regarding the above, please contact Frank Kasprzak at (856) 414-8490.

Sincerely,

Thomas Berryman  
Manager

District 4 Local Aid

Enclosures



“IMPROVING LIVES BY IMPROVING TRANSPORTATION”

New Jersey Is An Equal Opportunity Employer • Printed on Recycled and Recyclable Paper

**NEW JERSEY DEPARTMENT OF TRANSPORTATION  
LOCAL AID & ECONOMIC DEVELOPMENT  
TRENTON, NEW JERSEY**

**AGREEMENT MODIFICATION**

Contract ID: 19 70938

MODIFICATION NO.	1	FEDERAL PROJECT NO.	STP-SJ-0056(303)	DATE	November 30, 2021
PROJECT	<u>Landis Avenue, Phase VI, Mill Road to NJ Route 55 (DES) FAP-2018-Vineland City-02818</u>				
LOCATION	<u>City of Vineland, Cumberland County</u>				
SPONSOR	<u>Vineland City</u>				
AGREEMENT DATE	<u>2/6/2019</u>	AGREEMENT NO.	<u>18-DT-BLA-776</u>		

IN ACCORDANCE WITH THE PROVISIONS OF THE ABOVE NOTED AGREEMENT, THE SPONSOR AND THE STATE AGREE TO THE CHANGES TO THE AGREEMENT AS FOLLOWS:

3.2 The Period of Performance for this award begins on the date of this agreement and shall continue in effect until the Project is completed and all payment vouchers have been paid subject to Section 7 below or until, based on inactivity as defined in Section 7.5.2 below. The Project shall be completed by 9/5/2021, unless either terminated or extended by written authorization of the State. Under 2 C.F.R. § 200.309, the Subrecipient shall not charge to this award costs that are incurred prior to and/or after the Period of Performance. Once the Period of Performance has concluded all obligations of the State, USDOT, and FHWA are terminated under this Agreement.

CHANGE TO:

3.2 The Period of Performance for this award begins on the date of this agreement and shall continue in effect until the Project is completed and all payment vouchers have been paid subject to Section 7 below or until, based on inactivity as defined in Section 7.5.2 below. The Project shall be completed by 2/14/2022, unless either terminated or extended by written authorization of the State. Under 2 C.F.R. § 200.309, the Subrecipient shall not charge to this award costs that are incurred prior to and/or after the Period of Performance. Once the Period of Performance has concluded all obligations of the State, USDOT, and FHWA are terminated under this Agreement.

Original Agreement Amount	<u>\$78,450.00</u>	<b>CERTIFICATION OF FUNDS</b>	
Modified Agreement Amt. (Mod. Nos. )	<u>\$78,450.00</u>		
This Modification Amount (No. )	<u>\$0.00</u>		
Present Agreement Total Amt.	<u>\$78,450.00</u>	_____ Director of Accounting and External Auditing	_____ Date
Original Agreement Completion Date	<u>9/5/2021</u>	<b><u>FOR PROGRAM USE ONLY:</u></b>	
Revised Agreement Completion Date	<u>2/14/2022</u>	Document No. _____	
		Registration No. _____	
ACCEPTED		<b>CERTIFICATION ACCEPTANCE PROJECTS</b>	
_____ (Sponsor)	Date	This Mod. is approved for Federal participation	
RECOMMENDED			
_____ (Frank Kasprzak, Project Management Specialist 1 District 4, Local Aid)	Date	_____ Director, Local Aid & Economic Development	_____ Date
_____ (Thomas Berryman, Manager District 4, Local Aid)	Date		